



MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: Used Equipment **SITE:** HQ **Job#** 2565631

Pre-Start up Checks:

- | | |
|---|---|
| <input checked="" type="checkbox"/> 1. Eng. Oil Level | <input checked="" type="checkbox"/> 4. Safety ground connected |
| <input checked="" type="checkbox"/> 2. Coolant Level | <input checked="" type="checkbox"/> 5. Circuit breaker open (off) |
| <input checked="" type="checkbox"/> 3. Generator and load bank connected for proper volts | |

Test Date: 04/08/20
Tested By: 4538
Title: TECHNICIAN
Tested At: 100
Ambient Temp: 64

Engine Model: 3516B **Serial Number:** 7RN01893 **KW:** 2000
Generator Mfg/Model: CAT/SR4B **Serial Number:** 8DM01873
Control Panel Mfg: EMCP 2+ **Serial Number:** N/A

Engine Safeties - Operational Test and/or Set Points:

Low Oil Pressure: 30 PSI **Overspeed:** 2120
Hi Water Temp: 225 °F **Hours Before:** 237 **RPM:** 1800
Hours After: 238

Test Load/Duration: 1 **15 MIN Min. Record Intervals**

TIME	VOLTS			AMPS			FREQ HZ	LOAD KW	COOL TEMP °F	Lube Oil	FUEL PRESS	% OF LOAD
	1	2	3	1	2	3						
8:05 AM	483	481	481	2375	2401	2383	60.0	2009	180	65	62	100%
8:20 AM	483	481	481	2375	2401	2383	60.0	2009	181	63	62	100%
8:35 AM	483	481	481	2375	2401	2383	60.0	2009	183	61	62	100%
8:50 AM	483	481	481	2375	2401	2383	60.0	2009	183	60	62	100%
9:05 AM	483	481	481	2375	2401	2383	60.0	2009	183	60	62	100%
								0				0%
								0				#####

Customer Witness Acceptance:

MacAllister Engine Power Approval:

By: _____
Title: _____

By: Cody Herman
Title: Generator Technician