

### 3 Phase Load Test Record

WO#



**Cust:** POWER GENERATION ENTERPRISES.  
**Address:** POWER GENERATION ENTERPRISES.  
**City St:** POWER GENERATION ENTERPRISES. CA,  
**Contact:** VICTOR SEROPIAN  
**Phone:**  
**Date:** April 27, 2021  
**Tech:** JP  
**Weather:**

**Brand:** MARATHON  
**Model:** 431PSL6397  
**Serial:** MX-182202-0812  
**Spec:**  
**Engine Model:** CAT (PERKINS)  
**Engine Serial:** PJ70704\*U039312W\*  
**KW:** 150.0      .8pf A. 225.5      1pf A. 180.4  
**Volts:** 480.0      **Hours:** 10396.2      **End:** 10397.2

	Meter Reading	% load	Actual KW load	A	Volts B	C	Hertz	A	Amps B	C	Power Factor	Oil Press.	Water Temp	Time Reading	Comments
0	<b>ALL LOAD TESTS START AT 30% MINIMUM FOR DURATION OF LOAD TEST REQUESTED BY CUSTOMER</b>														
1	10396.2	72.6	108.9	480	480	480	60	131	131	131	1	78	120	1:30	
2	10396.5	72.6	108.9	480	480	480	60	131	131	131	1	61	192	1:45	
3	10396.7	72.6	108.9	480	480	480	60	131	131	131	1	57	207	2:00	
4	10397.0	72.6	108.9	480	480	480	60	131	131	131	1	57	208	2:15	
5	10397.2	72.6	108.9	480	480	480	60	131	131	131	1	57	210	2:30	
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															
18															
19															
20															
21															
22															
23															
24	Notes: THE PERCENTAGES ARE SET TO THE ABILITY OF THE LOAD STEPS ON THE LOAD BANK CONTROLS. IF CUSTOMER REQUESTS TO														