

3 Phase Load Test Record

WO# VOLVO 156KVA

Cust: **POWER GENERATION**
Address: **POWER GENERATION**
City St: **RIVERSIDE CA, 92503**
Contact: **VICTOR**
Phone: **VICTOR**
Date: **July 13, 2022**
Tech: **JP**
Weather: **88 DEGREES**

Brand: **MECC ALTE SPA**
Model: **ECN-34-LC/4**
Serial: **774304**
Spec: **0**
Engine Model: **TWD630VE**
Engine Serial: **868562**
KW: **125.0** *.8pf A.* **187.9** *1pf A.* **150.4**
Volts: **480.0** *Hours End:* **3555.4**

Meter Reading	% load	Actual KW load	Volts			Hertz			Amps			Power Factor	Oil Press.	Water Temp	Time Reading	Comments	
			A	B	C	A	B	C	A	B	C						
ALL LOAD TESTS START AT 30% MINIMUM FOR DURATION OF LOAD TEST REQUESTED BY CUSTOMER																	
0																	
1	96.4	120.5	480	480	480	60	153	157	125	1	80	150	4:00				
2	96.4	120.5	480	480	480	60	153	157	125	1	74	161	4:10				
3	96.4	120.5	480	480	480	60	153	157	125	1	63	185	4:20				
4	96.4	120.5	480	480	480	60	153	157	125	1	60	190	4:30				
5	96.4	120.5	480	480	480	60	153	157	125	1	60	190	4:40				
6	96.4	120.5	480	480	480	60	153	157	125	1	60	190	4:50				
7	96.4	120.5	480	480	480	60	153	157	125	1	60	190	5:00				
8																	
9																	
10																	
11																	
12																	
13																	
14																	
15																	
16																	
17																	
18																	
19																	
20																	
21																	
22																	
23																	

Notes: THE PERCENTAGES ARE SET TO THE ABILITY OF THE LOAD STEPS ON THE LOAD BANK CONTROLS. IF CUSTOMER REQUESTS TO HAVE LOAD TEST PERFORMED FOR DURATION OF TEST BELOW 30% MUST BE SIGNED OFF BY REPRESENTATIVE ON SITE.

24
25
26