



**Alternative Power Solutions, Inc.**  
 (Note phasing prior to connecting load bank)

**LOAD BANK TEST REPORT**

Note: The following test is performed IAW published APS Load Bank Procedures

Customer	Unit Location				Unit Make	Unit S/N	Rated Kw
PECE OF MIND	1575 ABER RD. ORLANDO FL.				CAT SR4 3412	6FA03387	600
Time	2:30	245	3:00	3:15	3:30		
ACV Ph 1&2	480	480	480	480	480		
ACV Ph 2&3	480	480	480	480	480		
ACV Ph 3&1	480	480	480	480	480		
AC Amps-1	62	191	584	584	584		
AC Amps-2	62	191	584	584	584		
AC Amps-3	62	191	584	584	584		
Hertz	60.0	60.0	60.0	60.0	60.0		
Kw	51.5	158.7	456	456	456		
Oil Press.	80	80	80	80	80		
Water Temp.	140	140	180	180	180		
Battery Charge	No	No	No	No	No		
Exh. Opacity	BLACK	BLACK	Clear	Clear	Clear		
Vibration	No	No	No	No	No		
Unusual Noise	No	No	No	No	No		
Ambient Temp.	76	76	77	77	77		

Test Notes: FOUND NO PROBLEM

Equip. Operational: No      Equip. in Auto: No      Breaker(s) On: Yes

Additional Service(s) Req.: No      Auth. To Perform:      Auth. By:      Proposal Required:

Test Completed      Test Performed By      Date      Hour Meter      APS Service Request Number

Yes      CHUCK PELTON      1-13-14           67713

CUSTOMER ACKNOWLEDGEMENT:      SIGNATURE:      DATE:

NAME:      (Note phasing prior to connecting load bank)

**VOID**

APPROVED DATE