

Customer:	Turnkey Industries	kW Rating:	200	Date:	9/15/2020
Address:	5123 Hiltonview Rd. Houston, TX 77086	Model:	DCA220	Technician:	Hugo Ibarra
Contact:		Serial Number:	3751478	Job/Item #:	2237

Time	Load %	kW	A	Amps B	C	A-B	Volts A-C	B-C	Hz	Oil Pressure	Water Temp.	Ambient Temp.
9:40 AM												
9:50 AM	0									90	150	88
9:50 AM	50	106.6	128.2	128.1	128.4	480	480	480	59.98	79	175	88
10:06 AM	75	137.7	165.9	165.2	165.8	479	479	479	59.92	75	180	88
10:20 AM	100	175.7	211.6	211.3	211.9	478	478	479	59.95	70	189	88
10:35 AM												
10:35 AM	75											
10:40 AM	50											
10:45 AM	0											

COMMENTS: 15 Minutes @ 50% Load; 15 Minutes @ 75% Load; 30 Minutes @ 100% Load
 If load requirements are not achievable due to load bank steps, load unit as close to the load requirement as possible. Record in notes section below.