



LOAD BANK TEST REPORT

Account Name:

PGE

Equipment Location: (Physical Address)

PGE Santa Clarita Yard

Work Order Number:

PGESC081224A

Engine

Generator

Cummins	MQ DCA150

PASS / FAIL

PASS

Engine Fluids:

Engine Fluids: Oil
Level Coolant
Level Beg. Fuel
Level End Fuel
Level

Service Technician

Test Date

Gus 08/12/24

Customer Witness

N/A

Load Bank

Make:
Model:
Serial Number:

750KW Avtron

Line	Time	Hour Meter	Volt Meter	Frequency (Hz)	Power (KW)	Leg A Amps	Leg B Amps	Leg C Amps	Oil Pressure (PSI)	Water Temp (F)	Ambient Temp (F)
1	12:37pm	13179.6	480	60	0	0	0	0	76	107	90
2	12:42pm	13179.7	480	60	34	41	40	40	68	158	90
3	12:59pm	13180.0	480	60	62	75	74	74	61	186	90
4	1:14pm	13180.2	480	60	93	112	111	111	59	190	90
5	1:31pm	13180.5	480	60	126	152	151	151	56	192	91
6	1:46pm	13180.8	480	60	124	149	149	149	54	194	92
7											
8											
9											
10											
11											
12											
13											

SIGNATURE: 

DATE: 8/12/24