



# GENERATOR LOAD BANK TEST REPORT

CUSTOMER NAME: Rental

WORK ORDER NO: \_\_\_\_\_

SERVICE ADDRESS: Rental Yard

KEN00140

### ENGINE

MODEL: 3516

SERIAL NO: MHB00140

### GENERATOR

MODEL: SR-4

SERIAL NO: G5Y00175

TESTED WITH:  REACTIVE LOAD  RESISTIVE LOAD  BUILDING LOAD

GENERATOR SET RATINGS: KVA: \_\_\_\_\_ KW: 2000 HZ: 60 RPM: 1800

VOLTAGE: 480 RATED AMPS: 3000 PF: 1

TESTED AT 1 PF

START HOUR METER READING: 3460-02/03/2017

TIME	OIL PSI	FUEL PSI	WATER TEMP	HZ	VOLTAGE			AMPERES			KVA	KW
					AB	BC	AC	A	B	C		
9:00	67	-	178	60	480	480	480	1500	1499	1499	1250	1000
9:30	67	-	180	60	480	480	480	1500	1500	1500	1250	1000
10:00	65	-	180	60	480	479	479	2706	2706	2705	2250	1800
10:30	63	-	183	60	479	480	479	2998	2999	2998	2500	2000
11:00	62	-	183	60	480	480	480	2998	2998	2998	2500	2000
	Tech:	Erick	Luis									
	Date:	02/03/17	Load Test:	Passed								

