



14519 East Freeway
Houston Texas, 77024
936-443-4378

LOAD TEST REPORT

Account Name:
Power Generation Enterprise

Equipment Location: (Physical Address)
Shop

Work Order Number:

Engine	Generator
John Deere	Magnum Power
4045HFG92	MMG75D
PE4045R033489	1306986

PASS / FAIL
<i>Pass</i>

Engine Fluids:

Engine Fluids:	
Oil Level	Full
Coolant Level	Full
Beg. Fuel Level	Full
End Fuel Level	95%

<u>Service Technician</u>	<u>Test Date</u>
Jason Ritenour	Thursday, February 11, 2021
<u>Customer Witness</u>	

Test Equipment

Make:	Simplex
Model:	100KW
Serial Number:	_____

Line	Time	Hour Meter	Volt Meter	Frequency (Hz)	Power (KW)	Leg A Amps	Leg B Amps	Leg C Amps	Oil Pressure (PSI)	Water Temp (F)	Ambient Temp (F)
1	9:39	8982.08	480	60	0	0	0	0	69	158	41
2	9:40	8982.09	480	60	20	24	24	24	67	165	41
3	9:55	8982.24	480	60	20	24	24	24	60	186	41
4	10:10	8982.39	480	60	20	24	24	24	57	186	43
5	10:10	8982.39	480	60	30	36	36	36	55	186	43
6	10:25	8982.54	480	60	30	36	36	36	55	186	43
7	10:40	8983.09	480	60	30	36	36	36	55	186	43
8	10:40	8983.09	480	60	50	60	60	60	55	187	43
9	10:55	8983.24	480	60	50	60	60	60	55	188	43
10	11:10	8983.39	480	60	50	60	60	60	54	188	43
11	11:25	8983.54	480	60	50	60	60	60	55	188	43
12	11:40	8984.09	480	60	60	72	72	72	54	188	43
13	11:45	8984.14	480	60	0	0	0	0	58	183	43