



Generator Set Load Test Report

Date 01/12/2022

Engine Model PERKINS 2430/1800

Arr#

Voltage 277/480

P.F. 0.8

Gen Model OT90P

Customer POWER GENERATION ENT

Serial# RJ70631/U462846S

KW 72

Leads

Temp Rise

Gen S/N 9008-00169

Work order# PM3

RPM 1800

Hr. Meter STR: 489.1- STP: 490.2

Rating

Regulator

Other

Time	Coolant Temp	Oil pressure	Oil Temp	Fuel Press	VOLTS			AMPS			Battery Volts	Hertz	Kw	Power Factor
					A	B	C	A	B	C				
1:45	180	30	NA	NA	478 / 478 / 478	66 / 66 / 66	13	60	55	1				
2:00	180	30	NA	NA	478 / 478 / 478	66 / 66 / 66	13	60	55	1				
2:15	180	30	NA	NA	478 / 478 / 478	66 / 66 / 66	13	60	55	1				
2:30	180	30	NA	NA	478 / 478 / 478	66 / 66 / 66	13	60	55	1				
2:45	180	30	NA	NA	478 / 478 / 478	66 / 66 / 66	13	60	55	1				

Notes: _____

Load tested by: JM/AM