

3 Phase Load Test Record											WO#	CAT 3456 500KW GEN				
Cust: POWER GENERATION Address: POWER GENERATION City St: POWER GENERATION CA, Contact: VICTOR SEROPIAN Phone: Date: June 19, 2023 Tech: 0 Weather:							Brand: CAT Model: LC6 Serial: G6B14260 Spec: 323-6297 Engine Model: 3456 Engine Serial: 5PG02526 KW: 500.0 .8pf A. 751.8 1pf A. 601.4 Volts: 480.0 Hours: End:									
Meter Reading	% load	Actual KW load	Volts			Hertz			Amps			Power Factor	Oil Press.	Water Temp	Time Reading	Comments
0 ALL LOAD TESTS START AT 30% MINIMUM FOR DURATION OF LOAD TEST REQUESTED BY CUSTOMER																
1	2395.0	95.4	476.8	477	478	477	60	577	576	577	1	80	117	6:00	2395-2396 HOURS	
2	2395.0	95.4	476.8	477	478	477	60	577	576	577	1	79	180	6:10		
3	2395.0	95.4	476.8	477	478	477	60	577	576	577	1	60	205	6:20		
4	2395.0	95.4	476.8	477	478	477	60	577	576	577	1	60	207	6:30		
5	2395.0	95.4	476.8	477	478	477	60	577	576	577	1	60	207	6:40		
6	2395.0	95.4	476.8	477	478	477	60	577	576	577	1	60	207	6:50		
7	2396.0	95.4	476.8	477	478	477	60	577	576	577	1	60	207	7:00		
8																
9																
10																
11																
12																
13																
14																
15																
16																
17																
18																
19																
20																
21																
22																
23																
24	Notes: THE PERCENTAGES ARE SET TO THE ABILITY OF THE LOAD STEPS ON THE LOAD BANK CONTROLS. IF CUSTOMER REQUESTS TO															
25	HAVE LOAD TEST PERFORMED FOR DURATION OF TEST BELOW 30% MUST BE SIGNED OFF BY REPRESENTATIVE ON SITE.															
26																