LOAD TEST REPORT

GenSolutions LLC
14519 East Freeway
Houston, TX 77015
936-443-4378

Account Name: PGE

In Shop Houston, TX

Work Order Number:

Engine	Generator
John Deere	MQ
	DCA22055JO
	8010084

PASS / FAIL
PASSED

Engine Fluids:

Engine Fluids:	
Oil Level	FULL
Coolant Level	FULL
Beg. Fuel Level	25%
End Fuel Level	25%

Service Technician	Test Date
Jason Armstrong	Tuesday September, 22,2020

Customer Witness

Test Equipment

Make:	Simplex
Model:	100KW x 2
Serial Number:	

Line	Time	Hour Meter	Volt Meter	Frequency (Hz)	Power (KW)	Leg A Amps	Leg B Amps	Leg C Amps	Oil Pressure (PSI)	Water Temp (F)	Ambient Temp (F)
1	10:14	6,552.9	480	60	0	0	0	0	76	170	90
2	10:15	6,552.9	480	60	175	211	210	211	65	190	90
3	10:30	6,552.2	480	60	175	211	211	211	65	190	91
4	10:45	6,553.2	480	60	175	211	210	211	65	195	91
5	11:00	6,553.7	480	60	175	211	210	211	60	195	91
6	11:15	6,553.9	480	60	175	211	210	211	60	195	91
7	11:20	6,554.0	480	60	0	COOL	DOWN	0	65	181	91
8											
9											
10											
11											
12											
13											