LOAD TEST REPORT

Peterson Power Systems
800.621.9087

www.petersonpower.com

Customer's Name	**PPSI Used**	Contact	**Eric Plebuch**	Phone	**(541) 501-2696**		
Location	**EUG YARD**	Service Level	**PDI**	Work Order	**2938194**	DATE	**4/4/2019**
Eng. Model	**C4.4**	Serial #	**E5A01189**	Hours	**1000**		
Gen. Model	**LCD 3034F**	Serial #	**F3A03641**	Volts	**480**		
Package #	**D4D02711**	Unit #	**UE01190**	KW	**100**		

	VOLTAGE			AMPERAGE							WATER	OIL	BATTERY	AIR
TIME	**A-B**	**B-C**	**A-C**	**A**	**B**	**C**	**KW**	**% LOAD**	**Pf**	**FREQ**	**TEMP**	**PRESS**	**AMPS**	**TEMP**
1:05	482	481	481	120.0	121.0	120.0	100.3	100.3%	1	60.0	170	65	20	59
1:20	481	481	481	121.0	120.0	121.0	100.5	100.5%	1	60.0	181	50	19	59
1:35	481	481	480	121.0	121.0	120.0	100.5	100.5%	1	60.0	185	46	16	59
1:50	481	482	481	120.0	120.0	121.0	100.3	100.3%	1	60.0	185	46	14	59
2:05	481	481	481	120.0	121.0	121.0	100.5	100.5%	1	60.0	185	46	10	60
							0.0	0.0%	1					
							0.0	0.0%	1					
3:00	242	241	242	241.0	241.0	240.0	100.7	100.7%	1	60.0	170	55	10	61
3:15	241	240	241	241.0	240.0	240.0	100.2	100.2%	1	60.0	187	46	9	62
3:30	241	241	240	241.0	241.0	240.0	100.3	100.3%	1	60.0	187	46	9	62
							0.0	0.0%	1					
							0.0	0.0%	1					
							0.0	0.0%	1					
							0.0	0.0%	1					
							0.0	0.0%	1					
							0.0	0.0%	1					
							0.0	0.0%	1					
							0.0	0.0%	1					
							0.0	0.0%	1					

CUSTOMER SIGNATURE

TECHNICIAN SIGNATURE

Mike Curren

Notes :