LOAD TEST REPORT

GenSolutions LLC

14519 East Freeway
Houston Texas, 77024
936-443-4378

Account Name: Power Generation Enterprises

Equipment Location: (Physical Address) Shop

Work Order Number:

Engine	Generator
CAT3512	SR4
	PAO1954

PASS / FAIL
Pass

Engine Fluids:

Engine Fluids:	
Oil Level	Good
Coolant Level	Good
Beg. Fuel Level	NA
End Fuel Level	NA

Service Technician	Test Date
Hector	Saturday, March 20, 2021

Customer Witness

Test Equipment

Make:	Actron
Model:	1250KW
Serial Number:	

Line	Time	Hour Meter	Volt Meter	Frequency (Hz)	Power (KW)	Leg A Amps	Leg B Amps	Leg C Amps	Oil Pressure (PSI)	Water Temp (F)	Ambient Temp (F)
1	11:30	1191.00	480.00	60	900	1091	1092	1091	67	181	66
2	11:45	1191.00	480.00	60	900	1092	1092	1092	67	181	66
3	12:00	1191.00	480.00	60	900	1091	1090	1091	66	181	66
4	12:15	1192.00	480.00	60	900	1091	1091	1091	67	182	66
5	12:30	1192.00	480.00	60	900	1092	1092	1092	65	181	66
6	12:45	1192.00	480.00	60	1125	1524	1524	1524	63	182	66
7	1:00	1192.00	480.00	60	1125	1524	1524	1524	63	182	66
8											
9											
10											
11											
12											
13											