3 Phase Load Test Record

WO#

[redacted]

Cust:	POWER GENERATION
Address:	POWER GENERATION
City St:	POWER GENERATION CA,
Contact	VICTOR SEROPIAN
Phone:	
Date:	February 17, 2022
Tech:	0
Weather:	69 DEGREES SUNNY

Brand:	WACKER NEUSON				
Model:	G150				
Serial:	20198179				
Spec					
Engine Model:					
Engine Serial					
KW:	121.0	.8pf A.	181.9	1pf A.	145.5
Volts:	480.0	Hours:	8831	End:	8832

	Meter Reading	% load	Actual KW load	Volts A	Volts B	Volts C	Hertz	Amps A	Amps B	Amps C	Power Factor	Oil Press.	Water Temp	Time Reading	Comments
0	ALL LOAD TESTS START AT 30% MINIMUM FOR DURATION OF LOAD TEST REQUESTED BY CUSTOMER														
1	8831.0	85.8	103.9	480	486	485	60	131	120	121	1	35	190	3:15	
2	8831.2	85.8	103.9	480	486	485	60	131	120	121	1	34	190	3:30	
3	8831.5	85.8	103.9	480	486	485	60	131	120	121	1	34	190	3:45	
4	8831.7	85.8	103.9	480	486	485	60	131	120	121	1	34	190	4:00	
5	8832.0	85.8	103.9	480	486	485	60	131	120	121	1	34	190	4:15	
6															
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															
18															
19															
20															
21															
22															
23															

24 **Notes:** THE PERCENTAGES ARE SET TO THE ABILITY OF THE LOAD STEPS ON THE LOAD BANK CONTROLS. IF CUSTOMER REQUESTS TO
25 HAVE LOAD TEST PERFORMED FOR DURATION OF TEST BELOW 30% MUST BE SIGNED OFF BY REPRESENTATIVE ON SITE.
26