LOAD TEST REPORT

GenSolutions LLC
14519 East Freeway
Houston Texas, 77024
936-443-4378

Account Name: POWER GENERATION ENTERPRISES

Service Address: IN SHOP

Work Order Number:

Engine	Generator
	MQ
	DCA-400SSV
	3748976

PASS / FAIL
PASS

Engine Fluids:

Engine Fluids:	
Oil Level	FULL
Coolant Level	FULL
Beg. Fuel Level	
End Fuel Level	

Service Technician	Test Date
HECTOR	Monday, April 10, 2023

Customer Witness

Load Bank

Make:	SIMPLEX
Model:	400KW
Serial Number:	

Line	Time	Hour Meter	Volt Meter	Frequency (Hz)	Power (KW)	Leg A Amps	Leg B Amps	Leg C Amps	Oil Pressure (PSI)	Water Temp (F)	Ambient Temp (F)
1	1:05	5574.3	480	60	320	386	386	387	85	135	75
2	1:20	5574.3	480	60	320	386	385	386	70	190	75
3	1:35	5574.3	480	60	320	386	386	386	70	190	75
4	1:50	5574.3	480	60	320	386	385	386	70	190	75
5	2:05	5574.3	480	60	320	385	386	386	70	190	75
6											
7											
8											
9											
10											
11											
12											
13											