Load Bank Test

RPS ROMCO Power Systems

Inspection & Preventative Maintenance Check Sheet

Tech: 2503

Date: 9/19/24

Work Order # W0329564-2

Customer:

Address:

City, State, Zip

Location for work

Contact Name:

Contact Number:

Service Level: HOP111848

Engine SN:

Engine Model:

Gen SN:

Gen Model:

KW Rating:

Gen Voltage

Time Tested (circle one) 30 min 2 hour Other 1 Hour

Service Areas	Pass	Fail
Can Generator Handle the Full Load	✓	

If Fail, Explain:

Readings	Time AM - PM	KW	A-B-C Amps	Voltage	Oil Temp	Oil Pressure	Coolant Temp	% of load	Power Factor
Warm Up 15 min.	1:45								
Load Start	2:00	126	150	480		77	183		
15 minutes	2:15	226	270	480		73	186		
30 minutes	2:30	~~129~~ 235	429	480		70	188		
45 minutes	2:45	550	660	480		68	195		
60 minutes	3:00	550	661	480		64	210		
75 minutes									
90 minutes									
105 minutes									
120 minutes									
Cool Down 15 min.									