GENERATOR LOAD BANK TEST REPORT

CUSTOMER NAME: USED EQUIPMENT WORK ORDER NO: _____

SERVICE ADDRESS: RENTAL YARD

ENGINE

MODEL: 3516B SERIAL NO: 1HZ00446

GENERATOR

MODEL: SR4B SERIAL NO: 4FN01714

TESTED WITH: ☒ REACTIVE LOAD ☒ RESISTIVE LOAD ☐ BUILDING LOAD

GENERATOR SET RATINGS: KVA: 2281 KW: 1825 HZ: 60 RPM: 1800

VOLTAGE: 480 RATED AMPS: 1825 PF: .8

TESTED AT .9 PF START HOUR METER READING: 20524

TIME	OIL PSI	FUEL PSI	WATER TEMP	HZ	VOLTAGE			AMPERES			KVA	KW
					AB	BC	AC	A	B	C		
11:30	62	62	176	60	481	482	481	2423	2442	2450	2030	1827
11:45	58	62	181	60	480	481	482	2442	2450	2450	2030	1828
12:00	56	62	180	60	481	482	482	2443	2455	2449	2030	1828
12:15	56	62	181	60	481	482	482	2439	2448	2448	2030	1828
12:30	56	62	181	60	480	482	481	2442	2452	2450	2030	1827

GENERATOR LOAD BANK TEST REPORT

TIME	OIL PSI	FUEL PSI	WATER TEMP	HZ	VOLTAGE			AMPERES			KVA	KW
					AB	BC	AC	A	B	C		

END HOUR METER READING: 20525 TOTAL TEST TIME: 1

TEST PERFORMED BY: Jorge Aguirre DATE:

TEST WITNESSED BY: DATE

COMMENTS:

Power module ran at 100% of its prime rated load

all engine and generator parameters were at normal operating ranges, and no alarms or any issues were present during the testing.

roquej071515