LOAD TEST REPORT

GenSolutions LLC

11729 Spriggs Way
Houston Texas, 77024
936-443-4378

Account Name: Turn Key

Equipment Location: (Physical Address) In Shop

Work Order Number:

Engine	Generator
	CAT
	XQ200
	CAT00C7PMRP00312

PASS / FAIL

Engine Fluids:

Engine Fluids:	
Oil Level	Full
Coolant Level	Full
Beg. Fuel Level	1/4
End Fuel Level	1/4

Service Technician	Test Date
J. Miranda	1/11/2019

Customer Witness

Test Equipment

Make:	Simplex
Model:	600
Serial Number:	

Line	Time	Hour Meter	Volt Meter	Frequency (Hz)	Power (KW)	Leg A Amps	Leg B Amps	Leg C Amps	Oil Pressure (PSI)	Water Temp (F)	Ambient Temp (F)
1	9:30	4878.4	480	60	0	0	0	0	79	180	50
2	9:30	4878.4	480	60	40	48	48	49	79	180	50
3	9:45	4878.6	480	60	40	48	49	49	76	182	50
4	9:45	4878.6	480	60	80	96	97	96	78	182	50
5	10:00	4878.9	480	60	80	96	96	97	74	184	50
6	10:00	4878.9	480	60	120	145	145	145	74	184	50
7	10:15	4879.1	480	60	120	145	145	144	73	185	50
8	10:15	4879.1	480	60	160	192	193	193	73	185	50
9	10:30	4879.4	480	60	160	192	193	193	72	186	50
10											
11											
12											
13											