LOADBANK TEST DATA SHEET

FIELDAWARE JOB# J127523

UNIT NAME / NUMBER

DATE: 8/4/17 TEST PURPOSE:

FUEL LEVEL: START: Na END: Na

kW: 300 PHASE: 3 HERTZ: 60 VOLTAGE: 480

HOURS: BEFORE: 368.4 AFTER: 370.6

MIN	TEST TIME	HOURMETER	GEN. FREQ	KW LOAD	% LOAD	PHASE 1	VOLTAGE PHASE 2	PHASE 3	PHASE 1	AMPERAGE PHASE 2	PHASE 3	AMBIENT TEMP	OIL PRESS	OIL TEMP	WATER TEMP	EXHAUST TEMP	FUEL PRESSURE
START	6:30	368.4	60	0	0	486	486	486	0	0	0	92	87	160	155	Na	Na
	6:45		60	78	25	485	485	485	95	93	91	92	54	193	176		
	7:00		60	155	50	484	484	484	186	185	185	91	53	200	181		
	7:15		60	245	80	484	484	484	291	291	292	91	51	218	190		
	7:30		60	244	80	484	484	484	290	290	292	90	51	222	193		
	7:45		60	244	80	484	484	484	290	290	292	90	50	224	193		
	8:00	370.0	60	244	80	484	484	484	290	290	292	90	50	224	192		
	11:15 am		60	299	100	484	484	484	355	356	355	83	53	185	191		
	11:30		60	299	100	484	484	484	355	356	354	83	50	218	194		
	11:40	370.6	60	299	100	484	484	484	355	356	354	83	50	217	194		
END		0															

WITNESS TO TEST: NAME: TITLE:

SUBMITTED BY: NAME: Josue Palacios CUMMINS

COMMENTS

UNLESS STATED OTHERWISE ON THIS DOCUMENT THE LOAD TEST WAS CONDUCTED AT UNITY POWER FACTOR, THUS KVA AND KW ARE EQUAL VALUES. WHEN TESTING FOR SPECIFICATION PURPOSES WE ARE UNABLE TO CONTROL AMBIENT CONDITIONS, ELEVATION AND FUEL QUALITY THUS THE DOCUMENTED RESULTS MAY DIFFER FROM EQUIPMENT DATA SHEETS AND TEST CELL REPORTS FROM MANUFACTURERS DATA. PLEASE SEE ALL ATTACHED DOCUMENTATION REGARDING THE SERVICES PERFORMED ON THIS EQUIPMENT.