LOAD TEST REPORT

TURNKEY INDUSTRIES

2025 Nichols Ave, Dickinson TX 77539
713-823-0890

Account Name: TK

Equipment Location: (Physical Address) TK

Work Order Number:

Engine	Generator
3516B	CATERPILLAR
	XQ 2000
	S/N # HSD100895

PASS / FAIL

Engine Fluids:

Engine Fluids:
Oil Level: Full
Coolant Level: Full
Beg. Fuel Level: 25%
End Fuel Level: 25%

Service Technician: Devin Estes
Test Date: 2/21/25

Customer Witness:

Test Equipment

Make:
Model:
Gen Set SN:

Line	Time	Hour Meter	Volt Meter	Frequency (Hz)	Power (KW)	Leg A Amps	Leg B Amps	Leg C Amps	Oil Pressure (PSI)	Water Temp (F)	Ambient Temp (F)
	1:28	3402.17	480	60	162	193	191	193	88.7	97	37
	1:40	3402.31	480	60	308	365	363	368	73.2	136	37
	1:51	3402.43	480	60	459	544	544	548	64.3	143	37
	2:00	3402.50	480	60	611	724	724	729	64.7	146	37
	2:10	3403.01	480	60	756	895	896	903	63	147	37
	2:18	3403.9	480	60	907	1073	1075	1083	62.4	148	37
	2:27	3403.16	480	60	1058	1250	1256	1262	62.6	147	37
	2:38	3403.26	480	60	1251	1478	1488	1492	60.7	149	38

NO issues with this unit.