LOAD TEST REPORT

GenSolutions LLC
14519 East Freeway
Houston, TX 77015
936-443-4378

Account Name: Power Generation Enterprises

Equipment Location: (Physical Address) 101 W. Riley Houston, TX

Work Order Number:

Engine	Generator
Mitsubishi	Baldor
	IDLC1600-2M
	P125080001

PASS / FAIL
PASS

Engine Fluids:

Engine Fluids:	
Oil Level	FULL
Coolant Level	FULL
Beg. Fuel Level	N/A
End Fuel Level	N/A

Service Technician	Test Date
Riggs/Harvey	Friday, September 20, 2019

Customer Witness

Test Equipment

Make:	Simplex/Autron
Model:	660/1 meg
Serial Number:	

Line	Time	Hour Meter	Volt Meter	Frequency (Hz)	Power (KW)	Leg A Amps	Leg B Amps	Leg C Amps	Oil Pressure (PSI)	Water Temp (F)	Ambient Temp (F)
1		3,817.3	480	60	0	0	0	0	87	120	92
2		3,817.3	480	60	370	445	446	446	87	120	92
3		3,817.5	480	60	370	445	445	445	82	165	92
4		3,817.5	480	60	750	903	903	903	82	165	92
5		3,818.0	480	60	750	903	903	903	80	170	92
6		3,818.0	480	60	1200	1445	1444	1445	80	170	92
7		3,818.2	480	60	1200	1445	1445	1445	79	171	92
8		3,818.2	480	60	1370	1649	1649	1650	79	171	92
9		3,818.3	480	60	1370	1649	1649	1649	76	180	92
10		3,818.4	480	60	0	0	0	0	78	176	92
11											
12											
13											