LOAD TEST REPORT

GenSolutions LLC
14519 East Freeway
Houston, TX 77015
936-443-4378

Account Name: Power Generation Enterprises

In Shop — Houston, TX

Work Order Number:

Engine	Generator
	Cummins
	C150D6R
	D120328447

PASS / FAIL
PASSED

Engine Fluids:

Engine Fluids:	
Oil Level	FULL
Coolant Level	FULL
Beg. Fuel Level	
End Fuel Level	

Service Technician	Test Date
A. Bocanegra	Wednesday, August 19, 2020

Customer Witness

Test Equipment

Make:	Simplex
Model:	660KW
Serial Number:	

Line	Time	Hour Meter	Volt Meter	Frequency (Hz)	Power (KW)	Leg A Amps	Leg B Amps	Leg C Amps	Oil Pressure (PSI)	Water Temp (F)	Ambient Temp (F)
1	9:59	14,721.0	480	60	0	0	0	0	77	135	92
2	10:00	14,721.0	480	60	145	175	174	174	77	135	92
3	10:15	14,721.0	480	60	145	175	175	174	65	175	92
4	10:30	14,721.0	480	60	145	175	175	174	61	183	92
5	10:45	14,722.0	480	60	145	175	174	174	61	184	93
6	11:00	14,722.0	480	60	145	175	174	174	60	184	93
7	11:05	14,722.0	480	60	0	0	0	0	65	180	94
8											
9											
10											
11											
12											
13											