# Load Test Report

Customer Name:
Address: Wagner Rental Power

Contact Jason Flexen

| Workorder# | | | |
|---|---|---|---|
| Date | Month | Day | Year |
| 10/7/2020 | | | |

| GENERATOR | | | |
|---|---|---|---|
| Make : | cat | Kw : | 170 |
| Model : | SR4 | Voltage: | 480 |
| Serial # | bcw0066 | Hertz : | 60 |
| R.P.M. | 1800 | Phase : | 3 |
| Hours : | 5273 | P.F.: | 1 |
| Regulato | VR6 | Wye/Delta: | |

18091 E. 22nd Avenue
Aurora Co 80011
Phone: (303) 739-3095
http://wagnerequipment.cat.com

| ENGINE | | | | | | | |
|---|---|---|---|---|---|---|---|
| Make : | Cat | | | | Arrangement : | | |
| Model : | G3406 | | | | Serial # : | R7E00262 | |

| | | | | | | | | VOLTS | | | | AMPS | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Time | RPM HZ | Crankcase "H2O | Fuel PSI | Oil PSI | Water temp.(F) | Exhaust Temp (F) | Ambient Temp. (F) | P.F. 1 | Phase 1 | Phase 2 | Phase 3 | Phase 1 | Phase 2 | Phase 3 | KW | Hour Meter |
| 1:15 | 1800/60 | | 7 | 66 | 175 | 550 | 82 | 1 | 480 | 480 | 480 | 124 | 124 | 124 | 103.1 | 5272 |
| 1:30 | 1800?60 | | 4 | 56 | 185 | 713 | 84 | 1 | 480 | 480 | 480 | 168 | 168 | 167 | 139.4 | 5273 |
| 1:45 | 1800/60 | | 4 | 54 | 188 | 745 | 86 | 1 | 480 | 480 | 480 | 168 | 167 | 167 | 139.1 | 5273 |
| 2:00 | 1800/60 | | 4 | 53 | 191 | 870 | 86 | 1 | 480 | 480 | 480 | 168 | 168 | 168 | 139.7 | 5273 |
| 2:15 | 1800/60 | | 4 | 53 | 194 | 920 | 86 | 1 | 480 | 480 | 480 | 209 | 208 | 208 | 173.2 | 5273 |
| 2:30 | 1800/60 | | 4 | 53 | 194 | 920 | 86 | 1 | 480 | 480 | 480 | 209 | 208 | 208 | 173.2 | 5273 |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | |