LOAD TEST REPORT

GenSolutions LLC
14519 East Freeway
Houston Texas, 77024
936-443-4378

Account Name: Power Generation Enterprises

Equipment Location: (Physical Address) Shop

Work Order Number:

Engine	Generator
	Broadcrwon
	ACBCU405-60T3

PASS / FAIL
Pass

Engine Fluids:

Engine Fluids:	
Oil Level	Full
Coolant Level	Full
Beg. Fuel Level	N/A
End Fuel Level	N/A

Service Technician	Test Date
P. Bolin	Tuesday, February 23, 2021

Customer Witness

Test Equipment

Make:	Simplex
Model:	660KW
Serial Number:	

Line	Time	Hour Meter	Volt Meter	Frequency (Hz)	Power (KW)	Leg A Amps	Leg B Amps	Leg C Amps	Oil Pressure (PSI)	Water Temp (F)	Ambient Temp (F)
1	11:04	3.49	480.00	60	400	481	482	481	65	150	68
2	11:19	4.40	480.00	60	400	481	481	481	58	191	68
3	11:34	4.19	480.00	60	400	482	481	481	57	192	68
4	11:49	4.34	480.00	60	400	481	482	481	56	192	68
5	12:04	4.49	480.00	60	400	481	481	481	56	192	68