OFFICIAL TEST RECORD

№ 0558

DUTHIE POWER SERVICES

Generator Service Division
2335 E. Cherry Industrial Circle
Long Beach, CA 90805
(562) 790-1772 • (800) 394-7697
EPA I.D. Number CAD981445786

CONTRACT/ORDER NO.	HRS. 8:20
MFR. cat	DATE 7-23-21
MODEL SR-4B	TEST NO. 1
SERIAL NO. 7AF09619	TESTED BY Jan 6
ARR. NO.	COMPANY
RATING	WITNESSED BY

DISCRIPTION

			VOLTAGE			CURRENT			LOAD				ENGINE GAUGES					GENERATOR		
READING NUMBER	TIME	LOAD FACTOR	L1-2	L2-3	L3-2	L-1	L-2	L-3	FREQ.	AMB. TEMP.	P.F.	K.W.	OIL	WATER TEMP	EXHAUST TEMP	FUEL	TACH	EXCITER		STATOR TEMP
UNITS		%	VOLTS	VOLTS	VOLTS	AMPS	AMPS	AMPS	HZ	°F			P.S.I.	°F	°F	P.S.I	R.P.M.	AMPS	VOLTS	°F
368	8:20	25	484	484	484	257	256	256	60	70	1.0	195	89	145			1800			
369	8:30	50	483	483	482	490	502	491	60	70	1.0	395	76	180			1800			
369	8:40	75	483	483	482	740	751	740	60	72	1.0	595	71	189			1800			
369	8:50	100	483	484	482	982	993	983	60	72	1.0	790	65	200			1800			

REMARKS

Load Bank 75% o.k
Overheat at 100% stop test 205 °F

SHEET ___ OF ___