QUINN POWER SYSTEMS

3500 Shepherd St., City of Industry, CA 90601 - (562) 463-6051

Loadbank Report

Date:	1/5/22	Job No.:	NR10562
Tech ID:	7311	Job Type:	Contract Services
Tech Name:			0
Store:	37	Phone #:	(909)443-8712

Customer Information

Account : 271504K Agreement #: 1834AD

Site Name:	Power Gen Enterprise	Billing Name:		Contact Name:	Victor Seropian
Address:	4698 Brookhollow Circle Drive	Billing Address:		Office #:	818-484-8550
City:	Ontario	City:		Mobile #:	
Zip:		Billing Zip:		Email:	

Equipment Information

GENERATOR

Engine Make:	CAT	Generator Make:	CAT	Meter Hour Start:	Warm up 3:30pm 194hrs	Phase:	3
Engine Model:	3406	Generator Model:	SR4B	Meter Hour Stop:	cooldown 4:50pm 195hrs	Amps:	602
Engine Serial #:	1LS01318	Generator Serial #:	9DR03652	Generator Arrange #:		Hertz:	60
Engine Spec #:		Generator Rated kW:	400	Volt AC:	480	kVA:	500
Load Duration		Power Factor	1.0	Volt DC:		Barometric Pressure	

Time (use 24 hrs Time)	Load %	KW	Vac AB	Vac BC	Vac CA	Iac A	Iac B	Iac C	Hertz	Oil Press	Coolant Temp
3:40	31%	123.2	482	482	481	147	149	147	60.0	66	155
3:55	51%	204.6	478	479	478	248	245	248	60.0	59	171
4:10	76%	305.9	479	478	480	370	368	368	60.0	56	180
4:25	100%	401.5	477	476	478	481	489	488	60.0	53	192
4:40	99%	397.1	477	476	476	481	481	482	60.0	52	196
0:00											
0:00											
0:00											
0:00											
0:00											
0:00											
0:00											
0:00											
0:00											

COMMENTS:

Arrived on site, inspected unit and load parameters, units a portable and is left in the off postion with the breaker closed. Connected load cables began 1 hr load test and added 25% every 15 minutes no leaks or issues were found units back to off position with the breaker opened. No recommendations at this time.

Customer Signature: _____ Technician Signature: _____

Print Name: Victor Seropian Customer Phone #: 818-484-8550