LOAD TEST REPORT

GenSolutions LLC

14519 East Freeway
Houston Texas, 77024
936-443-4378

Account Name:
Power Generation Enterprises

Equipment Location: (Physical Address)

Work Order Number:

Engine	Generator
	Ultraquip
	QP220
	723410914

PASS / FAIL
pass

Engine Fluids:

Engine Fluids:	
Oil Level	Full
Coolant Level	Full
Beg. Fuel Level	NA
End Fuel Level	NA

Service Technician	Test Date
J. Rodriguez	Monday, March 7, 2022

Customer Witness

Test Equipment

Make:	Simplex
Model:	200KW
Serial Number:	

Line	Time	Hour Meter	Volt Meter	Frequency (Hz)	Power (KW)	Leg A Amps	Leg B Amps	Leg C Amps	Oil Pressure (PSI)	Water Temp (F)	Ambient Temp (F)
1	1:30	3995.8	408.00	60.00	65	78	78	78	80	140	81
2	1:45	3996.1	408.00	60.00	65	78	78	78	75	175	81
3	2:00	3996.3	408.00	60.00	130	156	156	156	157	180	81
4	2:45	3996.6	408.00	60.00	130	156	156	156	211	180	81
5	3:00	3996.8	408.00	60.00	175	210	210	210	211	180	81
6	3:15	3997.1	408.00	60.00	175	210	210	210	210	182	81
7	3:30	3997.3	408.00	60.00	175	210	210	210	210	182	81
8	3:45	3997.6	408.00	60.00	175	210	210	210	210	182	81
9	3:50	3997.8	408.00	60.00	0	0	0	0	0	178	81
10											
11											
12											
13											