Load Test Data Report

QUINN POWER SYSTEMS CAT

3500 Shepherd St., City of Industry, CA 90601 562-463-6073

Project	LOAD BANK TEST XQ350 PR1764		
Customer	QPS RENTALS	Site	COI
Engine M/N	C-9	Generator M/N	SR4B
Engine S/N	K3B00694	Generator S/N	BGK01351
KVA	400	VAC	480V
Job Number		Date	10/9/2024
Technician	7011	Dealer Code:	H380

Time	Vac AB	Vac BC	Vac CA	Iac A	Iac B	Iac C	Power Factor	KW	RPM	Oil Pressure	Coolant Temp	Ambient Temp	Engine hours
10:15	480	481	480				1.00		1800	70	135	68	3491.1
10:30	480	481	480				1.00		1800	62	169	68	3491.3
10:45	481	481	480	193	193	193	1.00	160.68	1800	59	176	68	3491.5
11:00	481	481	480	419	419	419	1.00	348.82	1800	55	181	70	3491.8
11:15	481	481	480	419	419	419	1.00	349	1800	55	181	70	3492.0
11:30	481	481	480	419	419	419	1.00	349	1800	54	183	70	3492.2
11:45	481	481	480	419	419	419	1.00	349	1800	54	185	72	3492.5
12:00	481	481	480	419	419	419	1.00	349	1800	54	185	72	3492.8
12:15	481	481	480	419	419	419	1.00	349	1800	53	186	74	3493.1
12:30	481	481	480	419	419	419	1.00	348.82	1800	53	187	78	3493.3
12:45	481	481	480	419	419	419	1.00	348.82	1800	53	187	78	3493.5
13:00	481	481	480	174	174	174	1.00	144.86	1800	58	176	78	3493.8
13:15	480	481	480				1.00		1800	60	174	78	3494.0

Customer Technician